


PROJECT DESCRIPTION




- 2.7 miles of highway reconstruction to provide a continuous third lane
 - From Washington Street to Pierpont Road



PROJECT DESCRIPTION



- 2.7 miles of highway reconstruction and includes:
- Relocation of Mad River and Beaver Pond Brook



Project Overview

- Replacement of 8 Highway Bridges
- ★ One Pedestrian Bridge
- * Seven Culverts
 - 20 Retaining Walls
 - Replacing/Upgrading Traffic Signals
 - New Highway Illumination, Signs & Pavement Markings
 - Replacing Sanitary Sewer,
 Potable Water & Other
 Utilities



CONSTRUCTION SCHEDULE AND COST

ORIGINAL CONTRACT VALUE: \$260 Million

CHANGE ORDERS: \$ 18 Million

TOTAL COST: \$278 Million

Project Start 3/30/2015

Original Contract Total Days: 1,915

Contract End 6/27/2020

7/30/2019


3 Continuous Lanes – Contract Incentive Total Days 1,584

3 Continuous Lanes – Actual Total Days 1,244

8/24/2018

340 DAYS

MAJOR OVERPASSES/INTERCHANGES



HAMILTON AVENUE BRIDGE VICINITY






















HARPERS FERRY ROAD BRIDGE VICINITY





















PATH FOR I-84 FROM HARPERS FERRY ROAD BRIDGE VICINITY, FACING WEST








SCOTT ROAD BRIDGE VICINITY



















RIVER/BROOK RELOCATION - ENHANCEMENTS




MAD RIVER

















BEAVER POND BROOK























RIVER/BROOK RELOCATION ENHANCEMENTS








Local Roadways




REIDVILLE DRIVE


















REIDVILLE DRIVE

PLANK ROAD EAST
















EAST MAIN STREET







CHALLENGES AND INNOVATIVE SOLUTIONS



UTILITY COORDINATION

















IN-WATER WORK COORDINATION
























RETAINING WALL 106













USE OF PRECAST DOUBLEWAL UNITS




















TEMPORARY LOOP RAMP EAST OF HAMILTON AVE. BRIDGE





HARPERS FERRY ROAD CLOSURE AND DETOUR FROM REIDVILLE DRIVE TO PLANK ROAD







HARPERS FERRY ROAD CLOSURE AND DETOUR RESULTED IN:

- Demolition of 3 Bridges:
 - Former Harpers Ferry Road
 - Former EB 25 off-ramp
 - **○** Former I-84 bridge
- Construction of New Box Culvert Under Harpers Ferry Road
- Reconstruction of Harpers Ferry Road
- Construction of Plank Road East
- Construction of New WB 25 On-Ramp (including bridge over Mad River)
- Opening of Three Continuous Lanes on I-84 in Each Direction















WHY THE CLOSURE?

Original Schedule for This Work was Eight Months:

246 Days

Whomeking whith the Critywolfe Whaterbury, developing and implementing the Dethyulræmed Colossums Plan reduced the work schedule to:

One-Way Traffic


Eight Weeks

61 Days

Resulting in:

- Reduced completion time, by ¾, or six months
- Reduced impact on travelers


SCOTT ROAD BRIDGE



Eliminated
Demolition in
First Stage




PIPE JACKING



Scale – 1"= 10"












PIPE JACKING SITES \



TEMPORARY RE-USE STOCKPILE AREAS (TRSA)





TRSA USAGE FINANCIAL SAVINGS

Total Volume of TRSA Material: 300,000 Cu M

Contract TRSA Storage Volume: - 84,000 Cu M

Resulting Surplus Material: 216,000 Cu M (414,720 Tons)

Cost to Dispose of Excess Controlled Material: \$22,890,600 (\$55.00/Ton)

Cost to Haul/Handle/Store Material in TRSAs: \$ - 1,556,000 (\$ 3.77/Ton)


Total Project TRSA Savings


\$ 21,243,600 (93%)

OPENING OF 3 LANES IN EACH DIRECTION










CONTRACTOR INCENTIVE



*Contractor received \$6.45 Million for early substantial completion

TRAFFIC STUDY RESULTS

LANE SPEEDS

AM Peak - Average Lane Speed - 15 minutes Peak Period (MPH)			
	Pre-Construction	Post-Construction	
Eastbound Right Lane	18.8	56.4	
Eastbound Middle Lane	N/A	57.6	
Eastbound Left Lane	20.5	61.5	
	Pre-Construction	Post-Construction	
PM Peak - Average Lane Speed - 15 minutes Peak Period (MPH)			
Eastbound Right Lane	15.5	56.5	
Eastbound Middle Lane	N/A	57.4	
Eastbound Left Lane	19.1	61.8	

LANE SPEEDS: SENSOR 2 - WASHINGTON STREET UNDERPASS

AM Peak - Average Lane Speed - 15 minutes Peak Period			
	Pre-Construction	Post-Construction	
Westbound Left Lane	36.2	66.6	
Westbound Middle Lane	33.1	61.8	
Westbound Right Lane	34.5	59.3	
Westbound Aux Lane	36.7	51.5	
PM Peak - Average Lane Speed - 15 minutes Peak Period			
	Pre-Construction	Post-Construction	
Westbound Left Lane	9.2	57.0	
Westbound Middle Lane	8.0	54.0	
Westbound Right Lane	7.1	51.0	
	/ • ±	31.0	

LANE SPEEDS: SENSOR 9 – EAST OF INTERCHANGE 25A

AM Peak - Average Lane Speed - 15 minutes Peak Period (MPH)			
	Pre-Construction	Post-Construction	
Eastbound Right Lane	18.8	56.4	
Eastbound Middle Lane	N/A	57.6	
Eastbound Left Lane	20.5	61.5	
PM Peak - Average Lane Speed - 15 minutes Peak Period (MF			
Eastbound Right Lane	15.5	56.5	
Eastbound Middle Lane	N/A	57.4	
Eastbound Left Lane	19.1	61.8	

TRAVEL TIME THROUGH THE PROJECT

Average Daily Travel Times				
I-84	Pre-Construction	Post-Construction		
Eastbound	7.5 Minutes	2.7 minutes		
Westbound	9.9 Minutes	4.0 minutes		
I-84 Average Peak Period Travel Times				
	Pre-Construction	Post-Construction		
Eastbound AM	13.3 minutes	2.7 minutes		
Eastbound PM	ound PM 13.1 minutes 2.8 minutes			
Westbound AM	11.6 minutes	3.8 minutes		
Westbound PM	30.3 minutes	4.2 minutes		

Level of Service: Sensor 2 - Washington Street Underpass

AM Peak Period – Lane Density/Level of Service				
	Pre-Construction		Post-Construction	
	Vehicles/Mile	LOS	Vehicles/Mile	LOS
EB - Right Lane	47	F	6.1	Α
EB – Middle Lane	N/A	N/A	18.0	В
EB - Left Lane	40	F	19.0	С
PM Peak Period – Lane Density/Level of Service				
	Pre-Construction		Post-Construction	
	Vehicles/Mile	LOS	Vehicles/Mile	LOS
EB - Right Lane	102	F	6.7	Α
EB - Middle Lane	N/A	N/A	16.2	В
EB - Left Lane	66	F	16.8	В

Level of Service: Sensor 9 – East of Interchange 25A

AM Peak Period – Lane Density/Level of Service					
	Pre-Construction		Post-Construction		
	Vehicles/Mile	LOS	Vehicles/Mile	LOS	
WB - Left Lane	17.9	В	15.6	В	
WB - Middle Lane	19.1	С	17.8	В	
WB - Right Lane	14.9	В	12.0	В	
WB Aux Lanes	63.6	Α	6.0	А	
PM Peak Period – Lane Density/Level of Service					
	Pre-Construction		Post-Construction		
	Vehicles/Mile	LOS	Vehicles/Mile	LOS	
WB - Left Lane	45.2	F	24.7	С	
WB - Middle Lane	48.8	F	20.6	С	
WB - Right Lane	60.3	F	17.2	В	
WB Aux Lane	64.4	F	8.6	Α	

TRAFFIC STUDY RESULTS

CRASH DATA

	Monthly Crash Rate		
Pre-Construction		Post-Construction	
38 /month (more than one crash per day)		3.2 (Reduction in crashes of more than 90%)	

DAILY SAVINGS OF TRAVEL TIMES

Based on average daily traffic volumes & the reduction of daily travel times:

- EB: Daily savings of **4,200 hours of travel time**
- WB: Daily savings of 5,100 hours of travel time

AWARDS - 2019









Arthur W. Gruhn Excellence in Construction Awards, Large Project



Project Achievement Award for Best Infrastructure Project over \$25 Million





Additional Slides/Extra Slides
















































































HARPERS FERRY ROAD/ REIDVILLE DRIVE VICINITY

Summary and Schedule:

- EB 25 off ramp & new Reidville Drive alignment opened Fall 2017
- Shifted I-84 EB traffic into new alignment Winter 2017
- Shift I-84 WB traffic into new alignment Fall 2018
- Three continuous lanes in each direction Fall 2018









April 2



TRSA Purpose

Cost-effective way to temporarily dispose of reusable material

- Reduced travel time -- Disposal efforts are close to project limits
- No costly disposal fees
- Material is:
 - Easily accessible/reusable
 - Project-ready, when needed
 - Stored with consideration given positive environmental impact




EB I-84 REST AREA SITE 1, SOUTHINGTON, CT

EDGE PAVEMENT

184 REST AREA OFF RAMP

Plans Include:

- Site Preparation Information
 - Tree removal
 - Tracking pad location
 - Structures for removal
 - Overhead wires/utility locations
- Site Capacity
 - Dimensions of piles
 - Proposed cubic meters



PROPOSED 55,000 CU M MARCH 21, 2016 SCALE 1:500



PROCESS


OEP Designates Approved Site Locations

- Non-wetlands/Non-floodway
- Non-interference with Endangered and Threatened Species

DOT Determines Site Feasibility for Project

- Survey
- Grading Plan
- Environmental Controls
 - Anti-tracking Pads
 - Silt Fence
 - Riprap
 - Wildflower Plantings








April 2018





























SUMMER/FALL WORK HARPERS FERRY ROAD VICINITY:


- Shift WB I-84 to New Alignment
- Demolish 3 Bridges:
 - Former Harpers Ferry Road
 - Former EB 25 off-ramp
 - Former I-84 bridge
- Reconstruct Harpers Ferry Road
- Construct Plank Road East
- Construct New WB 25 On-Ramp











East of Hamilton Avenue














I-84 Bridge Over Mad River















BRIDGE OVER MAD RIVER


- New Lanes on Bridge
- Traffic Shift for construction of EB I-84 east of Hamilton Avenue
- Includes EB 25 off-ramp
- EB 23 On Ramp
















FUTURE PATH OF I-84


















HARPERS FERRY ROAD/ REIDVILLE DRIVE VICINITY

Anticipated Schedule:

- EB 25 off ramp & new Reidville Drive alignment opened
 Fall 2017
- Shift I-84 EB traffic into new alignment
 Winter 2017
- Shift I-84 WB traffic into new alignment Spring 2018


































RELOCATING BEAVER POND BROOK IN SCOTT ROAD VICINITY



SCOTT ROAD BRIDGE VICINITY APRIL 2017





I-84 New Alignment Looking East, to Harpers Ferry Road Bridge



